

**Morton County Road Commission Meeting**  
**Morton County Highway Department, 2916 37<sup>th</sup> St NW, Mandan, ND 58554**  
**July 17, 2019**

Commission members Present: Kyle Kirchmeier, Ron Leingang, Travis Wolf, Roger Hille (telephone)

Commission members Absent: Jackie Buckley

Others present: John Saiki, Chad Schneider, Travis Coyle, JoAnne Coyle, Ryan Rykowski, Ryan Schuehle, Katie DeWitt

The meeting was called to order at 9:00 AM by Chairman Ron Leingang.

The agenda was amended to move item 2 Travis Coyle – Property Dispute to Item 1, since Travis attended in person. Motion to approve Agenda by Roger, Travis Wolf 2<sup>nd</sup>

Kyle made a motion to approve the minutes from the previous meeting, Travis Wolf 2<sup>nd</sup>.

1. Travis outlined some of the issues he had regarding the sight distance issues that his neighbor has caused by construction of his fence. He also discussed other issues such as the fence being built, livestock being kept on the property and the neighbor storing material and equipment on Travis' property. When Roger returns to the area, he, Ron and John Saiki will arrange a time to meet with Travis on his property in Breien. Travis said he has a survey completed on East end of his property, but not for the entire length. Roger said that the entire property would have to be surveyed, we can't just project a property line using GPS from two known points to establish a property line and corner.

#### Monthly updates

Design Projects –Sims Design – Bid Opening has been moved to October due to delays in obtaining the Corps of Engineers 404 permit. That is in process. Plans are complete. Little Heart (Laubner) Bridge – design is continuing. Youngtown – negotiations are continuing with AE2S for design.

Construction / Culvert Replacements – Almont Construction has started. Swingen should be driving piling next week on Pier 3. Slide Repair on 139 has started and should be completed in less than two weeks. After the slide repair is complete, work will start on our bridge replacement North of Glen Ullin. Willow Road Special Assessment District design was discussed, informing the Road Commission on the status of the design and petition. Graveling continues, 28 miles have been completed. 240 loads from the Neuss Pit have been stockpiled for the Landfill Road which should be completed after Labor Day.

Budget / Cash Flow spreadsheet was reviewed.

There was a motion made and second at 10:07 to adjourn. Motion passed and meeting was adjourned.